



ID	Task Mode	Task Name	% Work Complete	Duration	Start	Finish	Gantt Chart (Timeline)																
							10/8	10/15	10/22	10/29	11/5	11/12	11/19	11/26	12/3	12/10	12/17	12/24	12/31	1/7	1/14	1/21	1/28
1		<b>MSU Window Replacement</b>	<b>0%</b>	<b>229 days?</b>	<b>Wed 11/15/17</b>	<b>Mon 10/1/18</b>	[Gantt bar from 11/15/17 to 10/1/18]																
2		<b>Pre Construction</b>	<b>0%</b>	<b>147 days?</b>	<b>Wed 11/15/17</b>	<b>Thu 6/7/18</b>	[Gantt bar from 11/15/17 to 6/7/18]																
3		Final Drawings	100%	1 day	Wed 11/15/17	Wed 11/15/17	[Gantt bar from 11/15/17 to 11/15/17]																
4		Estimate	100%	10 days	Thu 11/16/17	Wed 11/29/17	[Gantt bar from 11/16/17 to 11/29/17]																
5		Bid Package #1 Glazing	100%	2.2 wks	Mon 1/15/18	Mon 1/29/18	[Gantt bar from 1/15/18 to 1/29/18]																
6		PreBid Walk Thru	0%	100 days	Fri 1/19/18	Thu 6/7/18	[Gantt bar from 1/19/18 to 6/7/18]																
7		Bid Package #2	0%	2 wks	Mon 3/19/18	Fri 3/30/18	[Gantt bar from 3/19/18 to 3/30/18]																
8		Bid Package Walk Thru	0%																				
9		Submit Estimate to MSU Team	100%	1 day	Wed 12/6/17	Wed 12/6/17	[Gantt bar from 12/6/17 to 12/6/17]																
10		Submit Package to Board	100%	1 day	Mon 12/18/17	Mon 12/18/17	[Gantt bar from 12/18/17 to 12/18/17]																
11		Board Meeting	100%	1 day	Fri 2/16/18	Fri 2/16/18	[Gantt bar from 2/16/18 to 2/16/18]																
12		<b>Procurement</b>	<b>0%</b>	<b>27 days</b>	<b>Fri 2/9/18</b>	<b>Mon 3/19/18</b>	[Gantt bar from 2/9/18 to 3/19/18]																
13		Letter of Intent - Window Sho	100%	1 day	Fri 2/9/18	Fri 2/9/18	[Gantt bar from 2/9/18 to 2/9/18]																
14		Shop Drawings	50%	5 wks	Tue 2/13/18	Mon 3/19/18	[Gantt bar from 2/13/18 to 3/19/18]																
15		<b>Contracts</b>	<b>0%</b>	<b>45 days</b>	<b>Mon 2/19/18</b>	<b>Fri 4/20/18</b>	[Gantt bar from 2/19/18 to 4/20/18]																
16		Windows	0%	2 days	Mon 2/19/18	Tue 2/20/18	[Gantt bar from 2/19/18 to 2/20/18]																
17		Blinds	0%	7 days	Mon 4/2/18	Tue 4/10/18	[Gantt bar from 4/2/18 to 4/10/18]																
18		Scaffold (TBD)	0%	2 days	Mon 4/2/18	Tue 4/3/18	[Gantt bar from 4/2/18 to 4/3/18]																
19		Painting	0%	15 days	Mon 4/2/18	Fri 4/20/18	[Gantt bar from 4/2/18 to 4/20/18]																
20		Sills	0%	10 days	Mon 4/2/18	Fri 4/13/18	[Gantt bar from 4/2/18 to 4/13/18]																
21		Plaster Repair	0%	10 days	Mon 4/2/18	Fri 4/13/18	[Gantt bar from 4/2/18 to 4/13/18]																
22		<b>Construction</b>	<b>0%</b>	<b>140 days</b>	<b>Tue 3/20/18</b>	<b>Mon 10/1/18</b>	[Gantt bar from 3/20/18 to 10/1/18]																
23		Window Fabrication	0%	10 wks	Tue 3/20/18	Mon 5/28/18	[Gantt bar from 3/20/18 to 5/28/18]																
24		<b>South Side</b>	<b>0%</b>	<b>81 days</b>	<b>Mon 6/11/18</b>	<b>Mon 10/1/18</b>	[Gantt bar from 6/11/18 to 10/1/18]																
25		5th Floor	0%	6 days	Tue 6/19/18	Tue 6/26/18	[Gantt bar from 6/19/18 to 6/26/18]																
26		4th Floor	0%	6 days	Wed 6/27/18	Wed 7/4/18	[Gantt bar from 6/27/18 to 7/4/18]																
27		3rd Floor	0%	6 days	Thu 7/5/18	Thu 7/12/18	[Gantt bar from 7/5/18 to 7/12/18]																
28		2nd Floor	0%	6 days	Fri 7/13/18	Fri 7/20/18	[Gantt bar from 7/13/18 to 7/20/18]																
29		1st Floor	0%	6 days	Mon 7/23/18	Mon 7/30/18	[Gantt bar from 7/23/18 to 7/30/18]																
30		Patching & Painting	0%	7 days	Tue 7/31/18	Wed 8/8/18	[Gantt bar from 7/31/18 to 8/8/18]																
31		Install Blinds	0%	10 days	Tue 7/31/18	Mon 8/13/18	[Gantt bar from 7/31/18 to 8/13/18]																
32		Punchlist	0%	5 days	Tue 8/14/18	Mon 8/20/18	[Gantt bar from 8/14/18 to 8/20/18]																
33		<b>West Side</b>	<b>0%</b>	<b>17 days</b>	<b>Tue 7/31/18</b>	<b>Wed 8/22/18</b>	[Gantt bar from 7/31/18 to 8/22/18]																
34		5th Floor	0%	1 day	Tue 7/31/18	Tue 7/31/18	[Gantt bar from 7/31/18 to 7/31/18]																
35		4th Floor	0%	2 days	Wed 8/1/18	Thu 8/2/18	[Gantt bar from 8/1/18 to 8/2/18]																
36		3rd Floor	0%	2 days	Fri 8/3/18	Mon 8/6/18	[Gantt bar from 8/3/18 to 8/6/18]																
37		2nd Floor	0%	2 days	Tue 8/7/18	Wed 8/8/18	[Gantt bar from 8/7/18 to 8/8/18]																
38		1st Floor	0%	2 days	Thu 8/9/18	Fri 8/10/18	[Gantt bar from 8/9/18 to 8/10/18]																
39		Patching & Painting	0%	5 days	Mon 8/13/18	Fri 8/17/18	[Gantt bar from 8/13/18 to 8/17/18]																
40		Punchlist	0%	3 days	Mon 8/20/18	Wed 8/22/18	[Gantt bar from 8/20/18 to 8/22/18]																
41		<b>North Side</b>	<b>0%</b>	<b>71 days</b>	<b>Mon 6/11/18</b>	<b>Mon 9/17/18</b>	[Gantt bar from 6/11/18 to 9/17/18]																
42		Scaffold Erection	0%	2 wks	Wed 6/27/18	Tue 7/10/18	[Gantt bar from 6/27/18 to 7/10/18]																
43		1st Floor (East to West)	0%	6 days	Mon 6/11/18	Mon 6/18/18	[Gantt bar from 6/11/18 to 6/18/18]																
44		Patching & Painting	0%	3 days	Mon 6/18/18	Wed 6/20/18	[Gantt bar from 6/18/18 to 6/20/18]																
45		5th Floor	0%	6 days	Fri 8/24/18	Fri 8/31/18	[Gantt bar from 8/24/18 to 8/31/18]																
46		4th Floor	0%	6 days	Thu 8/16/18	Thu 8/23/18	[Gantt bar from 8/16/18 to 8/23/18]																
47		3rd Floor	0%	6 days	Wed 8/8/18	Wed 8/15/18	[Gantt bar from 8/8/18 to 8/15/18]																
48		2nd Floor	0%	6 days	Tue 7/31/18	Tue 8/7/18	[Gantt bar from 7/31/18 to 8/7/18]																
49		Patching & Painting	0%	4 days	Wed 8/8/18	Mon 8/13/18	[Gantt bar from 8/8/18 to 8/13/18]																
50		Install Blinds	0%	7 days	Mon 9/3/18	Tue 9/11/18	[Gantt bar from 9/3/18 to 9/11/18]																
51		Punchlist	0%	4 days	Wed 9/12/18	Mon 9/17/18	[Gantt bar from 9/12/18 to 9/17/18]																
52		<b>East Side</b>	<b>0%</b>	<b>39 days</b>	<b>Wed 8/8/18</b>	<b>Mon 10/1/18</b>	[Gantt bar from 8/8/18 to 10/1/18]																
53		5th Floor	0%	1 day	Wed 8/8/18	Wed 8/8/18	[Gantt bar from 8/8/18 to 8/8/18]																
54		4th Floor	0%	2 days	Thu 8/9/18	Fri 8/10/18	[Gantt bar from 8/9/18 to 8/10/18]																
55		3rd Floor	0%	2 days	Mon 8/13/18	Tue 8/14/18	[Gantt bar from 8/13/18 to 8/14/18]																
56		2nd Floor	0%	2 days	Wed 8/15/18	Thu 8/16/18	[Gantt bar from 8/15/18 to 8/16/18]																
57		1st Floor	0%	2 days	Fri 8/17/18	Mon 8/20/18	[Gantt bar from 8/17/18 to 8/20/18]																
58		Patching & Painting	0%	3 days	Tue 8/21/18	Thu 8/23/18	[Gantt bar from 8/21/18 to 8/23/18]																
59		Punchlist	0%	5 days	Fri 8/24/18	Thu 8/30/18	[Gantt bar from 8/24/18 to 8/30/18]																
60		Site Clean Up	0%	10 days	Tue 9/18/18	Mon 10/1/18	[Gantt bar from 9/18/18 to 10/1/18]																